| BOBO Project: Vi | illage Park Renovatio | n Stage: Course o | f Constructio | on | | | | Weeks: Jul 10 - Aug 06 | Printed on: 06/23/23 | BOBO CONSTRUCTION, INC. |
|---|----------------------------|------------------------------|-------------------|------------------|-------------------|------------------|--------|---|--|-------------------------|
| Task | Responsible | Company | Start | Duration | End | Progress | ▲ | M10 T11 W12 T13 F14 S15 S16 M17 T18 W19 T20 F21 S22 S23 M24 T25 W26 | 27 F28 S29 S30 M31 T01 W02 | T03 F04 S05 S |
| 179 VPR Baseline Schedule > Village Park Reno | ovation > Substantial Comp | oletion > V1 - Site Improvem | nents > Parking A | Areas #2 > Clos | e Fair Oaks Blvd | l and California | a Upp | er Parking | | |
| ose Fair Oaks Blvd & California Uppe | | | 07/10/23 | 1 | 07/10/23 | 0% | - | | | |
| Relocate Temp Fencing | | Bobo Construction | 07/10/23 | 1 | 07/10/23 | 0% | - | | | |
| Survey Demo lines | | CenterPoint En | 07/10/23 | 1 | 07/10/23 | 0% | - | | | |
| Move Newspaper Stand to Deferent Location | | Bobo Construction | 07/10/23 | 1 | 07/10/23 | 0% | - | | | |
| 80 VPR Baseline Schedule > Village Park Reno | vation > Substantial Comp | oletion > V1 - Site Improvem | nents > Parking A | Areas #2 > Dem | o Fair Oaks Blvo | d and California | а Upp | per Parking | | |
| mo Fair Oaks Blvd & California Upper | | Demolition Ser | 07/11/23 | 8 | 07/20/23 | 0% | - | | | |
| Saw Cut Asphalt and Concrete | | Demolition Ser | 07/11/23 | 2 | 07/12/23 | 0% | - | | | |
| Remove Asphalt | | Demolition Ser | 07/12/23 | 3 | 07/14/23 | 0% | - | | | |
| Remove Concrete | | Demolition Ser | 07/14/23 | 3 | 07/18/23 | 0% | - | | | |
| Clear /Grub Area | | Demolition Ser | 07/18/23 | 3 | 07/20/23 | 0% | - | | | |
| ul off Concrete and Asphalt | | Demolition Ser | 07/12/23 | 5 | 07/18/23 | 0% | - | | | |
| 32 VPR Baseline Schedule > Village Park Reno | vation > Substantial Comp | oletion > V1 - Site Improvem | nents > Parking A | Areas #2 > Exca | vate for Pavers | at Fair Oaks & | Uppe | er California | | |
| avate for Pavers at Fair Oaks & Upp | | B&M Builders, | 07/17/23 | 11 | 07/31/23 | 0% | - | | | |
| Survey for Excavation for Pavers | | CenterPoint En | 07/17/23 | 1 | 07/17/23 | 0% | - | | | |
| ayout and Excavate for Paver Parking | | B&M Builders, | 07/17/23 | 3 | 07/19/23 | 0% | - | | | |
| nstall Geotextile | | B&M Builders, | 07/27/23 | 2 | 07/28/23 | 0% | - | | | |
| nstall 2" Ballast Rock | | B&M Builders, | 07/28/23 | 2 | 07/31/23 | 0% | - | | | |
| Scarify and Compact | | B&M Builders, | 07/20/23 | 1 | 07/20/23 | 0% | - | | | |
| Compaction Testing | | | 07/28/23 | 1 | 07/28/23 | 0% | - | | | |
| lew sub task | | | 07/17/23 | 1 | 07/17/23 | 0% | - | | | |
| all A/B For Valley Gutters and Compaction | | B&M Builders, | 07/19/23 | 2 | 07/20/23 | 0% | - | | | |
| Compaction Testing | | B&M Builders, | 07/20/23 | 1 | 07/20/23 | 0% | - | | | |
| nstall A/B For Valley Gutters and Compaction | | B&M Builders, | 07/19/23 | 2 | 07/20/23 | 0% | - | | | |
| 3 VPR Baseline Schedule > Village Park Reno | vation > Substantial Comp | oletion > V1 - Site Improvem | nents > Parking A | Areas #2 > Light | ting at Fair Oaks | Palm Trees | | | | |
| iting at Fair Oaks Palm Trees | | R & D Electric | 07/20/23 | 5 | 07/26/23 | 0% | - | | | |
| ayout and Dig for Lighting Palm Trees | | R & D Electric | 07/20/23 | 1 | 07/20/23 | 0% | - | | | |
| nstall Conduits | | R & D Electric | 07/21/23 | 1 | 07/21/23 | 0% | - | | | |
| nspections | | R & D Electric | 07/25/23 | 1 | 07/25/23 | 0% | - | | | |
| Back Fill and Compact | | R & D Electric | 07/26/23 | 1 | 07/26/23 | 0% | - | | | |
| ompaction Testing | | | 07/26/23 | 1 | 07/26/23 | 0% | - | | | |
| 4 VPR Baseline Schedule > Village Park Reno | vation > Substantial Comp | oletion > V1 - Site Improvem | nents > Parking A | Areas #2 > Low | Voltage Throug | h Upper Califor | rnia P | Parking | | |
| Voltage Through Upper California Parking | | R & D Electric | 07/21/23 | 5 | 07/27/23 | 0% | - | | | |
| ayout and Dig for Low Voltage | | R & D Electric | 07/21/23 | 1 | 07/21/23 | 0% | - | | | |
| nstall Conduits | | R & D Electric | 07/25/23 | 1 | 07/25/23 | 0% | - | | | |
| nspections | | R & D Electric | 07/26/23 | 1 | 07/26/23 | 0% | - | | | |
| Back Fill and Compact | | R & D Electric | 07/27/23 | 1 | 07/27/23 | 0% | - | | | |
| Compaction Testing | | | 07/27/23 | 1 | 07/27/23 | 0% | - | | | |
| 36 VPR Baseline Schedule > Village Park Reno | vation > Substantial Comp | oletion > V1 - Site Improvem | ents > Parking A | Areas #2 > Curb | at California Av | e Pervious Pa | vers l | Jpper | | |
| b @ California Ave Pervious Pavers Upper | | R & R Maher Co | 07/25/23 | 12 | 08/09/23 | 0% | - | | | |
| Survey Curbs | | R & R Maher Co | 07/25/23 | 1 | 07/25/23 | 0% | - | | | |
| ayout and install Forms | | R & R Maher Co | 08/01/23 | 5 | 08/07/23 | 0% | - | | | |



└ Install rebar

☐ Inspection

R & R Maher Co ...

R & R Maher Co ...

08/07/23

08/07/23

08/07/23

08/07/23

| Tool | Doorsesible | Constraint | C++ | Duratian | Fd | Dro succe | | M10 T11 W12 T13 | E14 015 01 | 6 M17 T10 W | 10 720 521 6 | 222 222 1404 | TOE WOO T | 27 E20 00 | 00 000 1401 | T01 W00 | TOOL | 04 005 0 |
|---|----------------------------|-------------------------------|-------------------|-----------------|------------------|-----------------|--------|-------------------|------------|-------------|--------------|--------------|-----------|---------------|-------------|---------|--------|----------|
| Task | Responsible | Company | Start | Duration | End | Progress | - | M10 111 W12 113 | F14 S15 S | 6 M17 118 W | 19 120 F21 S | 522 S23 M24 | 125 W26 I | 27 F28 S2 | 9 S30 M31 | 101 W02 | 103 FC | J4 S05 S |
| Pour Concrete | | R & R Maher Co | 08/08/23 | 1 | 08/08/23 | 0% | - | | | | | | | | | | | |
| → Strip Forms | | R & R Maher Co | 08/09/23 | 1 | 08/09/23 | 0% | - | | | | | | | | | | | |
| 187 VPR Baseline Schedule > Village Park Re | enovation > Substantial Co | mpletion > V1 - Site Improver | nents > Parking A | Areas #2 > Curb | at Fair Oaks Bl | lvd Pervious Pa | avers | | | | | | | | | | | |
| Curb @ Fair Oaks Blvd Pervious Pavers | | R & R Maher Co | 07/25/23 | 10 | 08/07/23 | 0% | - | | | | | | | | | | | |
| Survey Curbs | | CenterPoint En | 07/25/23 | 1 | 07/25/23 | 0% | - | | | | | | | | | | | |
| Layout and Install Forms | | R & R Maher Co | 07/26/23 | 5 | 08/01/23 | 0% | - | | | | | | | | | | | |
| ↑ Install Rebar | | R & R Maher Co | 08/01/23 | 1 | 08/01/23 | 0% | - | | | | | | | | | | | |
| → Inspections | | R & R Maher Co | 08/02/23 | 1 | 08/02/23 | 0% | - | | | | | | | | | | | |
| Pour Concrete | | R & R Maher Co | 08/03/23 | 1 | 08/03/23 | 0% | - | | | | | | | | | | | |
| → Strip Forms | | R & R Maher Co | 08/07/23 | 1 | 08/07/23 | 0% | - | | | | | | | | | | | |
| 188 VPR Baseline Schedule > Village Park Re | enovation > Substantial Co | mpletion > V1 - Site Improver | nents > Parking A | Areas #2 > Curb | and Ramp at F | air Oaks and C | alifor | rnia Intersection | | | | | | | | | | |
| Scarify/ Grade And Compaction | | B&M Builders, | 08/04/23 | 2 | 08/07/23 | 0% | - | | | | | | | | | | | |
| Install A/B and Compaction | | B&M Builders, | 08/04/23 | 2 | 08/07/23 | 0% | - | | | | | | | | | | | |
| Compaction Testing | | B&M Builders, | 08/04/23 | 1 | 08/04/23 | 0% | - | | | | | | | | | | | |
| 189 VPR Baseline Schedule > Village Park Re | enovation > Substantial Co | mpletion > V1 - Site Improver | nents > Parking A | Areas #2 > VG a | t California Ave | Pervious Pave | ers Up | pper | | | | | | | | | | |
| Valley Gutter at California Ave | | R & R Maher Co | 07/19/23 | 6 | 07/26/23 | 0% | - | | | | | | | | | | | |
| Survey Valley Gutter California Ave | | CenterPoint En | 07/19/23 | 1 | 07/19/23 | 0% | - | | | | | | | | | | | |
| Layout and Install Forms | | R & R Maher Co | 07/20/23 | 2 | 07/21/23 | 0% | - | | | | | | | | | | | |
| ↑ Install Rebar | | R & R Maher Co | 07/21/23 | 1 | 07/21/23 | 0% | - | | | | | | | | | | | |
| → Inspections | | R & R Maher Co | 07/21/23 | 1 | 07/21/23 | 0% | - | | | | | | | | | | | |
| → Pour Valley Gutter | | R & R Maher Co | 07/25/23 | 1 | 07/25/23 | 0% | - | | | | | | | | | | | |
| * Strip Forms | | R & R Maher Co | 07/26/23 | 1 | 07/26/23 | 0% | - | | | | | | | | | | | |
| 190 VPR Baseline Schedule > Village Park Re | enovation > Substantial Co | mpletion > V1 - Site Improver | nents > Parking A | Areas #2 > VG a | t Fair Oaks Blvo | d Pervious Pav | ers | | | | | | | | | | | |
| /alley Gutter at Fair Oaks Blvd | | R & R Maher Co | 07/19/23 | 6 | 07/26/23 | 0% | - | | | | | | | | | | | |
| Survey Valley Gutter Fair Oaks Blvd | | CenterPoint En | 07/19/23 | 1 | 07/19/23 | 0% | - | | | | | | | | | | | |
| Layout and Install Forms | | R & R Maher Co | 07/20/23 | 2 | 07/21/23 | 0% | - | | | | | | | | | | | |
| Install rebar | | R & R Maher Co | 07/21/23 | 1 | 07/21/23 | 0% | - | | | | | | | | | | | |
| Inspections | | R & R Maher Co | 07/21/23 | 1 | 07/21/23 | 0% | - | | | | | | | | | | | |
| Pour Valley Gutter | | R & R Maher Co | 07/25/23 | 1 | 07/25/23 | 0% | - | | | | | | | | | | | |



☐ Strip Forms

| BOBO Project: | | on Stage: Course o | | | | | | Weeks: Aug 06 - Sep 02 Printed on: 06/23/23 |
|--|----------------------------|------------------------------|-------------------|-------------------|----------------------|-----------------|-------------|---|
| Task | Responsible | Company | Start | Duration | End | Progress | A S | S06 M07 T08 W09 T10 F11 S12 S13 M14 T15 W16 T17 F18 S19 S20 M21 T22 W23 T24 F25 S26 S27 M28 T29 W30 T31 F |
| 5 VPR Baseline Schedule > Village Park Re | novation > Substantial Com | pletion > V1 - Site Improven | nents > Parking / | Areas #2 > Pave | r Base at Fair O | aks and Upper | Californi | nia nia |
| ver Base at Fair Oaks and Upper California | | B&M Builders, | 08/09/23 | 3 | 08/11/23 | 0% | - | |
| nstall 3/4" rock on top of Geotextile | | B&M Builders, | 08/09/23 | 2 | 08/10/23 | 0% | - | |
| Grade and Compact. | | B&M Builders, | 08/11/23 | 1 | 08/11/23 | 0% | - | |
| Compaction Testing | | | 08/11/23 | 1 | 08/11/23 | 0% | - | |
| 86 VPR Baseline Schedule > Village Park Re | novation > Substantial Com | pletion > V1 - Site Improven | nents > Parking | Areas #2 > Curb | at California Av | ve Pervious Pa | ers Uppe | per |
| b @ California Ave Pervious Pavers Upper | | R & R Maher Co | 07/25/23 | 12 | 08/09/23 | 0% | - | |
| Survey Curbs | | R & R Maher Co | 07/25/23 | 1 | 07/25/23 | 0% | - | |
| Layout and install Forms | | R & R Maher Co | 08/01/23 | 5 | 08/07/23 | 0% | - | |
| nstall rebar | | R & R Maher Co | 08/07/23 | 1 | 08/07/23 | 0% | - | |
| nspection | | R & R Maher Co | 08/07/23 | 1 | 08/07/23 | 0% | - | |
| Pour Concrete | | R & R Maher Co | 08/08/23 | 1 | 08/08/23 | 0% | - | |
| Strip Forms | | R & R Maher Co | 08/09/23 | 1 | 08/09/23 | 0% | - | |
| 37 VPR Baseline Schedule > Village Park Re | novation > Substantial Com | pletion > V1 - Site Improven | nents > Parking / | Areas #2 > Curb | at Fair Oaks Bl | vd Pervious Pa | vers | |
| b @ Fair Oaks Blvd Pervious Pavers | | R & R Maher Co | 07/25/23 | 10 | 08/07/23 | 0% | - | |
| Survey Curbs | | CenterPoint En | 07/25/23 | 1 | 07/25/23 | 0% | - | |
| ayout and Install Forms | | R & R Maher Co | 07/26/23 | 5 | 08/01/23 | 0% | - | |
| nstall Rebar | | R & R Maher Co | 08/01/23 | 1 | 08/01/23 | 0% | - | |
| nspections | | R & R Maher Co | 08/02/23 | 1 | 08/02/23 | 0% | - | |
| Pour Concrete | | R & R Maher Co | 08/03/23 | 1 | 08/03/23 | 0% | - | |
| Strip Forms | | R & R Maher Co | 08/07/23 | 1 | 08/07/23 | 0% | - | |
| 88 VPR Baseline Schedule > Village Park Re | novation > Substantial Com | | nents > Parking / | Areas #2 > Curb | and Ramp at F | air Oaks and Ca | alifornia I | Intersection |
| b & Ramp at Fair Oaks & California | | R & R Maher Co | 08/08/23 | 8 | 08/17/23 | 0% | - | |
| Survey Curbs and Ramps | | CenterPoint En | 08/11/23 | 1 | 08/11/23 | 0% | - | |
| Layout and Form up Curbs and Ramps | | R & R Maher Co | 08/08/23 | 3 | 08/10/23 | 0% | - | |
| Install Rebar | | R & R Maher Co | 08/11/23 | 1 | 08/11/23 | 0% | - | |
| Inspections | | R & R Maher Co | 08/15/23 | 1 | 08/15/23 | 0% | - | |
| Pour Concrete | | R & R Maher Co | 08/16/23 | 1 | 08/16/23 | 0% | - | |
| Strip Forms | | R & R Maher Co | 08/17/23 | 1 | 08/17/23 | 0% | - | |
| arify/ Grade And Compaction | | B&M Builders, | 08/04/23 | 2 | 08/07/23 | 0% | - | |
| Install A/B and Compaction | | B&M Builders, | 08/04/23 | 2 | 08/07/23 | 0% | - | |
| Compaction Testing | | B&M Builders, | 08/04/23 | 1 | 08/04/23 | 0% | - | |
| 91 VPR Baseline Schedule > Village Park Re | novation > Substantial Com | pletion > V1 - Site Improven | nents > Parking / | Areas #2 > Califo | ornia Ave Paver | rs Upper | | |
| lifornia Ave Pavers Upper | | Earth Shelter | 08/17/23 | 9 | 08/29/23 | 0% | - | |
| Install 2" Bedding Course | | Earth Shelter | 08/17/23 | 3 | 08/21/23 | 0% | - | |
| Install Pavers | | Earth Shelter | 08/21/23 | 4 | 08/24/23 | 0% | - | |
| Install Aggregate On Top Surface | | Earth Shelter | 08/24/23 | 2 | 08/25/23 | 0% | - | |
| Clean Up | | Earth Shelter | 08/29/23 | 1 | 08/29/23 | 0% | - | |
| 2 VPR Baseline Schedule > Village Park Re | novation > Substantial Com | | | Areas #2 > Fair (| | | | |
| Oaks Blvd Pavers | 22223 | Earth Shelter | 08/28/23 | 13 | 09/08/23 | 0% | | |
| Caro Diva i aveis | | Earth Shelter | 08/28/23 | 3 | 08/30/23 | 0% | | |
| nstall 2" Redding Course | | Laitii Siiellei | 00/20/20 | J | 00/00/20 | | | |
| Install 2" Bedding Course | | Farth Chalter | NQ/21/22 | Λ | 00/06/22 | ∩0/ | _ | |
| nstall 2" Bedding Course nstall Pavers nstall Aggregate On Top Surface | | Earth Shelter Earth Shelter | 08/31/23 | 2 | 09/06/23 09/07/23 | 0% | - | |



| BOBO COMMERCIANIA INC. | Project: Village Park Renovation | Stage: Course of Construction | Weeks: Aug 06 - Sep 02 | Printed on: 06/23/23 BOBO CONSTRUCTION, INC. |
|------------------------|----------------------------------|-------------------------------|---|--|
| Task | Responsible | Company Start Duration End | Progress \$\\ \bigs \\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ | 3 T24 F25 S26 S27 M28 T29 W30 T31 F01 S02 |



| BOBO Proje | ct: Village Park Renovation | on Stage: Course | | | | | | | | | Weeks: Sep 01 - Sep 28 | | | | | | Printed on: 06/23/23 | | | | BOBO CONSTRUCTION, INC. | | |
|---|--------------------------------|-----------------------------|-------------------|-----------------|-------------------|----------|--------------|----------|---------|---------|------------------------|----------|---------|-----|---------|-------|----------------------|-----|-----------|--------|-------------------------|--------|---------------|
| Task | Responsible | Company | Start | Duration | End | Progress | A F | 01 S02 | S03 M04 | T05 W06 | 6 T07 F0 | 08 S09 S | 310 M11 | T12 | W13 T14 | F15 S | 16 S17 | M18 | T19 W20 | T21 F2 | 2 S23 S | 24 M25 | T26 W27 T |
| 192 VPR Baseline Schedule > Village Par | k Renovation > Substantial Com | pletion > V1 - Site Improve | ments > Parking / | Areas #2 > Fair | Oaks Blvd Pave | ers | | | | | | | | | | | | | | | | | |
| Fair Oaks Blvd Pavers | | Earth Shelter | 08/28/23 | 13 | 09/08/23 | 0% | - | | | | | | | | | | | | | | | | |
| → Install 2" Bedding Course | | Earth Shelter | 08/28/23 | 3 | 08/30/23 | 0% | - | | | | | | | | | | | | | | | | |
| → Install Pavers | | Earth Shelter | 08/31/23 | 4 | 09/06/23 | 0% | - | | | | | | | | | | | | | | | | |
| → Install Aggregate On Top Surface | | Earth Shelter | 09/06/23 | 2 | 09/07/23 | 0% | - | | | | | | | | | | | | | | | | |
| → Clean Up | | Earth Shelter | 09/08/23 | 1 | 09/08/23 | 0% | - | | | | | | | | | | | | | | | | |
| 193 VPR Baseline Schedule > Village Par | k Renovation > Substantial Com | pletion > V1 - Site Improve | ments > Parking / | Areas #2 > Parl | k Area #2 Stripir | ng | | | | | | | | | | | | | | | | | |
| Parking Area # 2 Striping | | Sierra Traffic | 09/12/23 | 4 | 09/15/23 | 0% | - | | | | | | | | | | | | | | | | |
| → Layout Parking Stalls | | Sierra Traffic | 09/12/23 | 2 | 09/13/23 | 0% | - | | | | | | | | | | | | | | | | |
| Striping Parking Stalls | | Sierra Traffic | 09/14/23 | 2 | 09/15/23 | 0% | - | | | | | | | | | | | | | | | | |
| Walk Parking lots and Sign off | | Bobo Construction | 09/15/23 | 1 | 09/15/23 | 0% | - | | | | | | | | | | | | | | | | |
| → Remove Fencing | | Bobo Construction | 09/15/23 | 1 | 09/15/23 | 0% | - | | | | | | | | | | | | | | | | |
| → Parking Lot Open | | Bobo Construction | 09/15/23 | 1 | 09/15/23 | 0% | - | | | | | | | | | | | | | | | | |

